

School Property/Block	CERA Region Land Category	Date initial assessment	Initial % NBS	%NBS after temporary strengthening	Final %NBS after permanent strengthening	DEE report date	Comments (if required) & Key Key: n/a = not applicable; tbc = >34% but <67% with exact %NBS to be confirmed Key: <34% = earthquake prone; Note: ≥67% = final target seismic capacity
Addington (Sacred Heart School)							
Block 1	TC2	12/04/2013	100%	n/a	100%	12/04/2013	
Block 2	TC2	12/04/2013	45%	n/a	tbc	12/04/2013	
Block 3	TC2	12/04/2013	35%	n/a	tbc	12/04/2013	
Block A1	TC2	12/04/2013	<34%	n/a	n/a	12/04/2013	Demolished
Block A3	TC2	12/04/2013	15%	n/a	n/a	12/04/2013	Changing sheds (<i>now closed</i>) have reached the end of their economic life and will be demolished
Block A4	TC2	12/04/2013	65%	n/a	tbc	12/04/2013	
Block 4	TC2	12/04/2013	100%	n/a	100%	12/04/2013	
Aramui (St James' School)							
Block 1	TC3	3/09/2012	<34%	35%	tbc	11/12/2012	
Block 2	TC3	11/12/2012	100%	n/a	100%	11/12/2012	
Block 3	TC3	11/12/2012	80%	n/a	80%	11/12/2012	
Block 4	TC3	11/12/2012	100%	n/a	100%	11/12/2012	
Block 5	TC3	11/12/2012	75%	n/a	75%	11/12/2012	
Block 8	TC3	11/12/2012	100%	n/a	100%	11/12/2012	
Special Needs Facility	TC3	11/12/2012	100%	n/a	100%	11/12/2012	
Beckenham (St Peter's School)							
Block 1	TC2/3	20/02/2012	<34%	n/a	>100%	17/08/2012	Permanent solution completed on 09/05/14
Block 3 (Senior Classrooms)	TC2/3	17/08/2012	57%	n/a	100%	17/08/2012	
Block 3 (Library/Principal)	TC2/3	17/08/2012	88%	n/a	100%	17/08/2012	
Block 7 (Changing Sheds)	TC2/3	17/08/2012	15%	n/a	n/a	17/08/2012	Demolished
Toilet Block (including the Caretaker's Shed)	TC2/3	17/08/2012	24%	n/a	n/a	17/08/2012	Demolished
Block 9	TC2/3	17/08/2012	100%	n/a	100%	17/08/2012	
Bryndwr (St Patrick's School)							
Block 1 (Classrooms 5&6)	TC2	20/08/2012	40%	n/a	tbc	20/08/2012	
Block 1 (Classroom 4)	TC2	20/08/2012	76%	n/a	76%	20/08/2012	
Block 1 (Administration)	TC2	20/08/2012	100%	n/a	100%	20/08/2012	
Block 2 (Classroom 1)	TC2	20/08/2012	40%	n/a	tbc	20/08/2012	
Block 2 (Classrooms 2&3)	TC2	20/08/2012	34%	n/a	tbc	20/08/2012	
Block 2 (Toilets)	TC2	20/08/2012	62%	n/a	tbc	20/08/2012	
Block 2 (Cloakroom & Teacher's Aide)	TC2	20/08/2012	51%	n/a	tbc	20/08/2012	
Library	TC2	20/08/2012	66%	n/a	tbc	20/08/2012	
Classroom 7	TC2	20/08/2012	100%	n/a	100%	20/08/2012	
Classroom 8	TC2	20/08/2012	77%	n/a	77%	20/08/2012	
Caretaker's Shed	TC2	20/08/2012	100%	n/a	100%	20/08/2012	
Burnside (Christ the King School)							
Block 1 Ground Floor	TC2	9/03/2011	16%	n/a	100%	23/01/2013	Permanent solution complete
Block 1 First Floor	TC2	9/03/2011	16%	n/a	100%	23/01/2013	Permanent solution complete
Block 2	TC2	9/03/2011	11%	n/a	100%	23/01/2013	Permanent solution complete
Block 3	TC2	23/01/2013	59%	n/a	100%	23/01/2013	
Classroom 10	TC2	23/01/2013	73%	n/a	73%	23/01/2013	
Classroom 11	TC2	23/01/2013	100%	n/a	100%	23/01/2013	
Garage & Store	TC2	23/01/2013	100%	n/a	100%	23/01/2013	

School Property/Block	CERA Region Land Category	Date initial assessment	Initial % NBS	%NBS after temporary strengthening	Final %NBS after permanent strengthening	DEE report date	Comments (if required) & Key Key: n/a = not applicable; tbc = >34% but <67% with exact %NBS to be confirmed Key: <34% = earthquake prone; Note: ≥67% = final target seismic capacity
Christchurch North (St Mary's School)							
Block 1	TC3	15/02/2012	<34%	50%	tbc	21/12/2012	
Block 2	TC3	21/12/2012	100%	n/a	100%	21/12/2012	
Dallington (St Paul's School)							
Block 1	Red Zone	29/01/2011	n/a	n/a	n/a	n/a	Red Zone
Block 2	Red Zone	29/01/2011	n/a	n/a	n/a	n/a	Red Zone
Block 3	Red Zone	29/01/2011	n/a	n/a	n/a	n/a	Red Zone
Block 4	Red Zone	29/01/2011	n/a	n/a	n/a	n/a	Red Zone
Block 5	Red Zone	29/01/2011	n/a	n/a	n/a	n/a	Red Zone
Block 6	Red Zone	29/01/2011	n/a	n/a	n/a	n/a	Red Zone
Block 7	Red Zone	29/01/2011	n/a	n/a	n/a	n/a	Red Zone
Block 8	Red Zone	29/01/2011	n/a	n/a	n/a	n/a	Red Zone
Hall	Red Zone	29/01/2011	n/a	n/a	n/a	n/a	Red Zone
Storage/Garage	Red Zone	29/01/2011	n/a	n/a	n/a	n/a	Red Zone
Caretaker	Red Zone	29/01/2011	n/a	n/a	n/a	n/a	Red Zone
Block 13	Red Zone	29/01/2011	n/a	n/a	n/a	n/a	Portacom moved to Marian College @ Barbadoes St
Hoon Hay (Our Lady of the Assumption School)							
Block 1	TC2/3	15/02/2012	<34%	72%	>100%	1/08/2012	Permanent solution complete
Block 2	TC2/3	1/08/2012	83%	n/a	83%	1/08/2012	
Block 3	TC2/3	1/08/2012	93%	n/a	93%	1/08/2012	
Block 4	TC2/3	1/08/2012	100%	n/a	100%	1/08/2012	
Block 7	TC2/3	1/08/2012	100%	n/a	100%	1/08/2012	
Block 8	TC2/3	1/08/2012	100%	n/a	100%	1/08/2012	
Block 9	TC2/3	1/08/2012	100%	n/a	100%	1/08/2012	
Block 10	TC2/3	1/08/2012	100%	n/a	100%	1/08/2012	
Changing Sheds	TC2/3	1/08/2012	15%	n/a	n/a	1/08/2012	Demolished
Hornby (St Bernadette's School)							
Block 1	TC1	15/02/2012	<34%	67%	100%	1/08/2012	Permanent completed
Block 1 (Library)	TC1	1/08/2012	85%	n/a	85%	1/08/2012	
Toilets	TC1	1/08/2012	68%	n/a	68%	1/08/2012	
Block 3	TC1	1/08/2012	100%	n/a	100%	1/08/2012	
Block 6	TC1	1/08/2012	73%	n/a	73%	1/08/2012	
Block 7	TC1	1/08/2012	100%	n/a	100%	1/08/2012	
Store	TC1	1/08/2012	39%	n/a	tbc	1/08/2012	
Kaipoi (St Patrick's School)							
Block 1	TC2	13/02/2013	37%	n/a	tbc	13/02/2013	
Block 1a	TC2	13/02/2013	100%	n/a	100%	13/02/2013	
Block 1b	TC2	13/02/2013	100%	n/a	100%	13/02/2013	
Block 2 (Church)	TC2	25/09/2013	<34%	tbc	tbc	tbc	Closed for use by students, in school time and for school functions
Block 3	TC2	13/02/2013	57%	n/a	tbc	13/02/2013	
Block 4	TC2	13/02/2013	44%	n/a	tbc	13/02/2013	
Block 5 & 6	TC2	13/02/2013	100%	n/a	100%	13/02/2013	
Block 7	TC2	13/02/2013	100%	n/a	100%	13/02/2013	

School Property/Block	CERA Region Land Category	Date initial assessment	Initial % NBS	%NBS after temporary strengthening	Final %NBS after permanent strengthening	DEE report date	Comments (if required) & Key Key: n/a = not applicable; tbc = >34% but <67% with exact %NBS to be confirmed Key: <34% = earthquake prone; Note: 267% = final target seismic capacity
Mairehau (Our Lady of Fatima School)							
Block 1 (Ground Floor)	TC2	13/11/2012	95%	n/a	95%	13/11/2012	
Block 1 (First Floor)	TC2	13/11/2012	48%	n/a	tbc	13/11/2012	
Block 1 (Classrooms 1, 2, 3)	TC2	1/10/2012	<34%	59%	tbc	13/11/2012	
Block 1 (Classrooms 4, 5, 6)	TC2	13/11/2012	38%	n/a	tbc	13/11/2012	
Block 1 (Withdrawal & WC)	TC2	13/11/2012	64%	n/a	tbc	13/11/2012	
Block 3	TC2	13/11/2012	<34%	35%	tbc	13/11/2012	
Block 4	TC2	13/11/2012	82%	n/a	82%	13/11/2012	
Block 5	TC2	13/11/2012	34%	n/a	tbc	13/11/2012	
Block 6	TC2	13/11/2012	52%	n/a	tbc	13/11/2012	
Block 7	TC2	13/11/2012	100%	n/a	100%	13/11/2012	
Block 8	TC2	13/11/2012	100%	n/a	100%	13/11/2012	
Caretaker/Sports Shed	TC2	13/11/2012	100%	n/a	100%	13/11/2012	
Garage	TC2	13/11/2012	100%	n/a	100%	13/11/2012	
New Brighton (New Brighton Catholic School)							
Block 1	TC2	17/12/2012	36%	n/a	tbc	17/12/2012	
Block 2	TC2	17/12/2012	37%	n/a	tbc	17/12/2012	
Block 3, Area A	TC2	17/12/2012	57%	n/a	tbc	17/12/2012	
Block 3, Area B	TC2	17/12/2012	36%	n/a	tbc	17/12/2012	
Block 4	TC2	17/12/2012	97%	n/a	97%	17/12/2012	
Block 5	TC2	17/12/2012	100%	n/a	100%	17/12/2012	
Block 6	TC2	17/12/2012	100%	n/a	100%	17/12/2012	
Block 7	TC2	17/12/2012	100%	n/a	100%	17/12/2012	
Block 8	TC2	17/12/2012	100%	n/a	100%	17/12/2012	
Papanui (St Joseph's School)							
Block 1 (Ground Floor)	TC2	3/12/2012	34%	n/a	tbc	3/12/2012	
Block 1 (First Floor)	TC2	3/12/2012	42%	n/a	tbc	3/12/2012	
Block 1A	TC2	3/12/2012	59%	n/a	tbc	3/12/2012	
Block 2	TC2	3/12/2012	80%	n/a	100%	3/12/2012	Concrete tiles removed and replaced with lightweight roof (27/09/13)
Block 3	TC2	3/12/2012	<34%	65%	tbc	3/12/2012	
Block 4	TC2	3/12/2012	58%	n/a	tbc	3/12/2012	
Block 5	TC2	3/12/2012	59%	n/a	tbc	3/12/2012	
Block 6	TC2	3/12/2012	59%	n/a	tbc	3/12/2012	
Block 7 & Block 13	TC2	3/12/2012	46%	n/a	tbc	3/12/2012	
Block 8	TC2	3/12/2012	52%	n/a	tbc	3/12/2012	
Block 9	TC2	3/12/2012	100%	n/a	100%	3/12/2012	
Block 14	TC2	25/09/2013	100%	n/a	100%	25/09/2013	
Caretaker/Sports Shed	TC2	3/12/2012	100%	n/a	100%	3/12/2012	
Pool Changing Sheds	TC2	3/12/2012	15%	n/a	n/a	3/12/2012	Changing sheds (<i>now closed</i>) have reached the end of their economic life and will be demolished
Pool Toilets	TC2	3/12/2012	15%	n/a	n/a	3/12/2012	Pool toilets (<i>now closed</i>) have reached the end of their economic life and will be demolished

School Property/Block	CERA Region Land Category	Date initial assessment	Initial % NBS	%NBS after temporary strengthening	Final %NBS after permanent strengthening	DEE report date	Comments (if required) & Key Key: n/a = not applicable; tbc = >34% but <67% with exact %NBS to be confirmed Key: <34% = earthquake prone; Note: 267% = final target seismic capacity
Rangiora (St Joseph's School)							
Block 1 - Administration	n/a	15/01/2013	100%	n/a	100%	15/01/2013	
Block 1 - Classroom 6	n/a	15/01/2013	93%	n/a	93%	15/01/2013	
Block 2 - Classroom 5	n/a	15/01/2013	37%	n/a	85%	15/01/2013	Strengthening works completed 23/01/14
Block 2 - Classrooms 3, 4 & Book Room	n/a	15/01/2013	100%	n/a	100%	15/01/2013	
Block 3	n/a	15/01/2013	100%	n/a	100%	15/01/2013	
Block 4	n/a	15/01/2013	100%	n/a	100%	15/01/2013	
Block 5 (Library)	n/a	15/01/2013	100%	n/a	100%	15/01/2013	
Storage/Garage	n/a	15/01/2013	100%	n/a	100%	15/01/2013	
Riccarton (St Teresa's School)							
Block 1	TC2	5/11/2012	100%	n/a	100%	5/11/2012	
Block 2	TC2	5/11/2012	53%	n/a	tbc	5/11/2012	
Block 3	TC2	5/11/2012	35%	n/a	tbc	5/11/2012	
Block 4	TC2	5/11/2012	100%	n/a	100%	5/11/2012	
Garage	TC2	5/11/2012	100%	n/a	100%	5/11/2012	
Sockburn (Our Lady of Victories School)							
Block 1	TC1	26/02/2013	56%	n/a	tbc	26/02/2013	
Block 1 A	TC1	26/02/2013	35%	n/a	tbc	26/02/2013	
Block 2/5	TC1	26/02/2013	100%	n/a	100%	26/02/2013	
Block 3	TC1	26/02/2013	79%	n/a	79%	26/02/2013	
Block 4	TC1	26/02/2013	56%	n/a	tbc	26/02/2013	
Block 6	TC1	26/02/2013	100%	n/a	100%	26/02/2013	
Block 8	TC1	26/02/2013	100%	n/a	100%	26/02/2013	
Caretaker	TC1	26/02/2013	100%	n/a	100%	26/02/2013	
Garage/Storage	TC1	26/02/2013	<33%	n/a	n/a	26/02/2013	Demolished
St Albans (St Albans Catholic School)							
Block 1 (Area 1)	TC3	1/08/2012	51%	n/a	tbc	1/08/2012	
Block 1 (Area 2)	TC3	1/08/2012	50%	n/a	tbc	1/08/2012	
Block 1 (Area 3)	TC3	1/08/2012	52%	n/a	tbc	1/08/2012	
Block 2	TC3	1/08/2012	67%	n/a	67%	1/08/2012	
Sumner (Our Lady Star of the Sea School)							
Block 1 & Block 5	TC2	12/09/2012	35%	63%	tbc	24/09/2012	
Block 2	TC2	12/09/2012	<34%	54%	tbc	24/09/2012	
Block 3	TC2	24/09/2012	100%	n/a	100%	24/09/2012	
Block 4	TC2	24/09/2012	100%	n/a	100%	24/09/2012	
Woolston (St Anne's School)							
Block 1	TC2	16/08/2012	39%	n/a	tbc	16/08/2012	
Block 1 (First Floor)	TC2	16/08/2012	50%	n/a	tbc	16/08/2012	
Block 2	TC2	16/08/2012	58%	n/a	tbc	16/08/2012	
Block 5	TC2	16/08/2012	37%	n/a	tbc	16/08/2012	
Block 4	TC2	16/08/2012	100%	n/a	100%	16/08/2012	
Block 6	TC2	20/04/2012	7%	n/a	100%	16/08/2012	
Block 7	TC2	16/08/2012	100%	n/a	100%	16/08/2012	

School Property/Block	CERA Region Land Category	Date initial assessment	Initial % NBS	%NBS after temporary strengthening	Final %NBS after permanent strengthening	DEE report date	Comments (if required) & Key Key: n/a = not applicable; tbc = >34% but <67% with exact %NBS to be confirmed Key: <34% = earthquake prone; Note: ≥67% = final target seismic capacity
Cathedral of the Blessed Sacrament site (Christchurch):							
Catholic Cathedral College & Catholic Education Office &							
Marian College @ Barbadoes Street & Tafesilafa'i Preschool							
Block A	TC2/3	4/10/2013	36%	n/a	tbc	4/10/2013	
Block B (Classrooms)	TC2/3	4/10/2013	90%	n/a	90%	4/10/2013	
Block B (Catholic Education Office)	TC2/3	4/10/2013	71%	n/a	71%	4/10/2013	
Block B (Preschool)	TC2/3	4/10/2013	100%	n/a	100%	4/10/2013	
Block C	TC2/3	4/10/2013	37%	n/a	tbc	4/10/2013	
Block D	TC2/3	4/10/2013	45%	n/a	tbc	4/10/2013	
Block FT	TC2/3	4/10/2013	100%	n/a	100%	4/10/2013	
Block G1	TC2/3	4/10/2013	39%	n/a	tbc	4/10/2013	
Block G2	TC2/3	4/10/2013	59%	n/a	tbc	4/10/2013	
Block H	TC2/3	4/10/2013	34%	n/a	tbc	4/10/2013	
Block I	TC2/3	4/10/2013	49%	n/a	tbc	4/10/2013	
Block J	TC2/3	4/10/2013	100%	n/a	100%	4/10/2013	
Block K	TC2/3	4/10/2013	42%	n/a	tbc	4/10/2013	
Block L	TC2/3	4/10/2013	68%	n/a	68%	4/10/2013	
Block N	TC2/3	4/10/2013	<34%	n/a	n/a	4/10/2013	Demolished
Block O & Garage	TC2/3	4/10/2013	100%	n/a	100%	4/10/2013	
Block P	TC2/3	4/10/2013	100%	n/a	100%	4/10/2013	
Block SC & Office	TC2/3	4/10/2013	100%	n/a	100%	4/10/2013	
Block T	TC2/3	4/10/2013	100%	n/a	100%	4/10/2013	
Block Admin - Portacom	TC2/3	4/10/2013	100%	n/a	100%	4/10/2013	
Gymnasium	TC2/3	4/10/2013	67%	n/a	67%	4/10/2013	
Physio	TC2/3	4/10/2013	100%	n/a	100%	4/10/2013	
Christchurch North (Marian College @ North Parade)							
Block A (Administration)	TC3	3/08/2011	n/a	n/a	n/a	n/a	Geotechnical reassessment commenced in August 2013
Block B (Forde Block)	TC3	3/08/2011	n/a	n/a	n/a	n/a	Geotechnical reassessment commenced in August 2013
Block C (Common Room)	TC3	3/08/2011	n/a	n/a	n/a	n/a	Geotechnical reassessment commenced in August 2013
Block S (Science)	TC3	3/08/2011	n/a	n/a	n/a	n/a	Geotechnical reassessment commenced in August 2013
Block P	TC3	3/08/2011	n/a	n/a	n/a	n/a	Geotechnical reassessment commenced in August 2013
Block H (Gymnasium)	TC3	3/08/2011	n/a	n/a	n/a	n/a	Geotechnical reassessment commenced in August 2013
Block K (Music)	TC3	3/08/2011	n/a	n/a	n/a	n/a	Geotechnical reassessment commenced in August 2013
Chapel - (non-integrated)	TC3	3/08/2011	n/a	n/a	n/a	n/a	Geotechnical reassessment commenced in August 2013
Block M (Technology & Library)	TC3	3/08/2011	n/a	n/a	n/a	n/a	Geotechnical reassessment commenced in August 2013
Block G (Caretaker)	TC3	3/08/2011	n/a	n/a	n/a	n/a	Geotechnical reassessment commenced in August 2013
Block T	TC3	3/08/2011	n/a	n/a	n/a	n/a	Geotechnical reassessment commenced in August 2013

School Property/Block	CERA Region Land Category	Date initial assessment	Initial % NBS	%NBS after temporary strengthening	Final %NBS after permanent strengthening	DEE report date	Comments (if required) & Key Key: n/a = not applicable; tbc = >34% but <67% with exact %NBS to be confirmed Key: <34% = earthquake prone; Note: ≥67% = final target seismic capacity
Greymouth (St Patrick's School)							
Block 1	n/a	7/10/2013	69%	n/a	69%	7/10/2013	
Block 2	n/a	7/10/2013	>100%	n/a	>100%	7/10/2013	
Block 3 (Library)	n/a	7/10/2013	72%	n/a	72%	7/10/2013	
Block 3 (Staffroom)	n/a	7/10/2013	67%	n/a	67%	7/10/2013	
Hokitika (St Mary's School)							
Block 1	n/a	1/08/2013	71%	n/a	71%	1/08/2013	
Hall Ground Floor	n/a	1/08/2013	68%	n/a	68%	1/08/2013	
Hall First Floor	n/a	1/08/2013	60%	n/a	tbc	1/08/2013	
Caretaker/Bikeshed	n/a	1/08/2013	>100%	n/a	>100%	1/08/2013	
Block 5	n/a	1/08/2013	>100%	n/a	>100%	1/08/2013	
Greymouth (John Paul II High School)							
Block A (Single Storey)	n/a	7/10/2013	46%	n/a	tbc	7/10/2013	
Block A (Two Storey)	n/a	7/10/2013	28%	n/a	n/a	7/10/2013	Closed for occupancy by school students; to be demolished
Garage	n/a	7/10/2013	>100%	n/a	>100%	7/10/2013	
Gymnasium	n/a	7/10/2013	35%	n/a	tbc	7/10/2013	
Music Suite	n/a	7/10/2013	80%	n/a	80%	7/10/2013	
Block H	n/a	7/10/2013	45%	n/a	tbc	7/10/2013	
Block C	n/a	7/10/2013	40%	n/a	tbc	7/10/2013	
Block D	n/a	7/10/2013	35%	n/a	tbc	7/10/2013	

School Property/Block	CERA Region Land Category	Date initial assessment	Initial % NBS	%NBS after temporary strengthening	Final %NBS after permanent strengthening	DEE report date	Comments (if required) & Key Key: n/a = not applicable; tbc = >34% but <67% with exact %NBS to be confirmed Key: <34% = earthquake prone; Note: 267% = final target seismic capacity
Ashburton (St Joseph's School)							
Block 1 - Main Block	n/a	25/02/2013	53%	n/a	tbc	25/02/2013	
Block 1 - Girls' Conveniences	n/a	25/02/2013	54%	n/a	tbc	25/02/2013	
Block 2	n/a	25/02/2013	75%	n/a	75%	25/02/2013	
Block 4	n/a	25/02/2013	92%	n/a	92%	25/02/2013	
Bloc 7 (Storage - 9b)	n/a	25/02/2013	100%	n/a	100%	25/02/2013	
Block 8	n/a	25/02/2013	100%	n/a	100%	25/02/2013	
Block 9 (Storage Garage - 9a)	n/a	25/02/2013	100%	n/a	100%	25/02/2013	
Block 10	n/a	25/02/2013	100%	n/a	100%	25/02/2013	
Block SN	n/a	25/02/2013	100%	n/a	100%	25/02/2013	
Fairlie (St Joseph's School)							
Block 1 (Classrooms 1 & 2 (Library))	n/a	9/08/2013	100%	n/a	100%	9/08/2013	
Block 1 (Cloaks & Classrooms 3)	n/a	9/08/2013	39%	n/a	tbc	9/08/2013	
Block 1 (Admin, Staffroom & Principal's Office)	n/a	9/08/2013	60%	n/a	tbc	9/08/2013	
Toilets	n/a	9/08/2013	100%	n/a	100%	9/08/2013	
Lunch Shelter & Caretaker's Store	n/a	9/08/2013	100%	n/a	100%	9/08/2013	
Storage Shed	n/a	9/08/2013	100%	n/a	100%	9/08/2013	
Block 2	n/a	9/08/2013	100%	n/a	100%	9/08/2013	
Methven (Our Lady of the Snows School)							
Block 1	n/a	3/07/2013	34%	n/a	>100%	3/07/2013	Brick cladding removed and replaced
Special Needs	n/a	3/07/2013	>100%	n/a	>100%	3/07/2013	
Block 2	n/a	3/07/2013	>100%	n/a	>100%	3/07/2013	
Storage Shed	n/a	3/07/2013	<34%	n/a	n/a	3/07/2013	Demolished
Sports Shed	n/a	3/07/2013	>100%	n/a	>100%	3/07/2013	
Block 6	n/a	3/07/2013	>100%	n/a	>100%	3/07/2013	
Pleasant Point (St Joseph's School)							
Block 1	n/a	10/06/2013	>100%	n/a	>100%	10/06/2013	
Garage	n/a	10/06/2013	>100%	n/a	>100%	10/06/2013	
Administration	n/a	10/06/2013	>100%	n/a	>100%	10/06/2013	
Temuka (St Joseph's School)							
Block 1	n/a	26/08/2013	>100%	n/a	>100%	26/08/2013	
Block 2	n/a	26/08/2013	>100%	n/a	>100%	26/08/2013	
Block 3	n/a	26/08/2013	85%	n/a	85%	26/08/2013	Brick cladding to be removed and replaced
Block 4	n/a	26/08/2013	76%	n/a	76%	26/08/2013	
Block 9	n/a	26/08/2013	>100%	n/a	>100%	26/08/2013	
Storage/Shelter	n/a	26/08/2013	80%	n/a	80%	26/08/2013	
Timaru (Sacred Heart School)							
Block 1	n/a	4/09/2013	>100%	n/a	>100%	4/09/2013	
Block 2	n/a	4/09/2013	>100%	n/a	>100%	4/09/2013	
Block 3	n/a	4/09/2013	>100%	n/a	>100%	4/09/2013	
Block 4	n/a	4/09/2013	>100%	n/a	>100%	4/09/2013	
Block 5	n/a	4/09/2013	95%	n/a	95%	4/09/2013	
Block 7 (Toilets)	n/a	4/09/2013	>100%	n/a	>100%	4/09/2013	
Block 8	n/a	4/09/2013	>100%	n/a	>100%	4/09/2013	
Block 9	n/a	4/09/2013	>100%	n/a	>100%	4/09/2013	

School Property/Block	CERA Region Land Category	Date initial assessment	Initial % NBS	%NBS after temporary strengthening	Final %NBS after permanent strengthening	DEE report date	Comments (if required) & Key Key: n/a = not applicable; tbc = >34% but <67% with exact %NBS to be confirmed Key: <34% = earthquake prone; Note: 267% = final target seismic capacity
Timaru North (St Joseph's School)							
Block 1	n/a	10/07/2013	>100%	n/a	>100%	10/07/2013	Brick cladding to be removed and replaced
Block 2	n/a	10/07/2013	>100%	n/a	>100%	10/07/2013	
Block 3	n/a	10/07/2013	>100%	n/a	>100%	10/07/2013	
Caretaker/Sports Shed	n/a	10/07/2013	>100%	n/a	>100%	10/07/2013	
Block 6 Hall / Multi	n/a	10/07/2013	>100%	n/a	>100%	10/07/2013	
Waimate (St Patrick's School)							
Block 1	n/a	28/08/2013	>100%	n/a	>100%	28/08/2013	
Block 2	n/a	28/08/2013	73%	n/a	73%	28/08/2013	
Block 3	n/a	28/08/2013	85%	n/a	85%	28/08/2013	
Block 4	n/a	28/08/2013	>100%	n/a	>100%	28/08/2013	
Foyer and Toilet Block	n/a	28/08/2013	>100%	n/a	>100%	28/08/2013	
Garage	n/a	28/08/2013	>100%	n/a	>100%	28/08/2013	
Toilet Block / Special Needs	n/a	28/08/2013	>100%	n/a	>100%	28/08/2013	
Changing Sheds	n/a	28/08/2013	<34%	n/a	n/a	28/08/2013	Changing sheds (<i>now closed</i>) have reached the end of their economic life and will be demolished
Timaru (Roncalli College)							
Administration	n/a	17/10/2013	>100%	n/a	>100%	17/10/2013	
Music Block	n/a	17/10/2013	>100%	n/a	>100%	17/10/2013	
Library/Chapel Block	n/a	17/10/2013	>100%	n/a	>100%	17/10/2013	
Science Block	n/a	17/10/2013	>100%	n/a	>100%	17/10/2013	
Chanel Block	n/a	17/10/2013	>100%	n/a	>100%	17/10/2013	
Gymnasium	n/a	17/10/2013	76%	n/a	76%	17/10/2013	
McGuire Block	n/a	17/10/2013	>100%	n/a	>100%	17/10/2013	
Hall	n/a	17/10/2013	57%	n/a	tbc	17/10/2013	
McAuley Block	n/a	17/10/2013	52%	n/a	tbc	17/10/2013	
Ashby Block	n/a	17/10/2013	52%	n/a	tbc	17/10/2013	
Technology Block	n/a	17/10/2013	>100%	n/a	>100%	17/10/2013	
Common Room Block	n/a	17/10/2013	49%	n/a	tbc	17/10/2013	
Tuck Shop	n/a	17/10/2013	>100%	n/a	>100%	17/10/2013	
Special Needs Toilet	n/a	17/10/2013	>100%	n/a	>100%	17/10/2013	